



**EXTREME PANEL  
TECHNOLOGIES**

475 East 4th Street North  
Cottonwood MN 56229  
800-977-2635  
Fax: 507-423-5531  
[www.extremepanel.com](http://www.extremepanel.com)

**DATE:** August 23, 2021  
**TO:** SIPsmart

**PHONE:** (785) 843-7007  
**FAX:**  
**CELL:** (785) 218-5061  
**E-MAIL:** [morley702@gmail.com](mailto:morley702@gmail.com)

**FROM:** Perry Penske

**ESTIMATE #:** 21-P547R+5

**RE:** Not So Big Bungalow

---

\*\*\* **8 5/8" Extreme Foundation Panels 4' height for crawl space/frost footing**

- 245 Lineal feet of wall 4' tall
- \* Panels are manufactured of 5/8" treated plywood skins and 7 3/8" closed cell EPS foam (R-32).
  - \* Exterior and interior skin is .60 CCA treatment.
  - \* Panels are factory pre-cut for accuracy on state of the art CNC cutting machine.
  - \* All rough openings are precisely cut to fit according to panel drawings.
  - \* Treated Glu-lam spline figured @ 8' o.c. or UNO.
  - \* Fasteners to stitch panels together are stainless steel.
  - \* Includes miscellaneous material to construct panels such as panel screws, brackets, poly, SIP Tape for exterior seams, & SIP-SEAL Panel Sealant.
  - \* Treated lumber for base plate (if on rock footing), sill plate and corners.
  - \* Premium lumber for top plates and top shim plate.
- TOTAL: \$22,638.00**

\*\*\* **6 1/2" Extreme Wall Panels-**

- 245 Lineal feet of wall panel @ a nominal height of 10'
- \* Panels are manufactured of 7/16" Zinc-Borate OSB skins and 5 5/8" closed cell EPS foam (R-24).
  - \* Panels are factory pre-cut for accuracy on state of the art CNC cutting machine.
  - \* Sizes of panels range from 4' x 8' to 8' x 24', custom designed to proposed drawings. (minimal site waste)
  - \* All window and door rough openings are precisely cut to fit according to panel drawings.
  - \* Headers (if applicable) are premade and designed specifically for each opening.
  - \* Electrical chases at 17 1/2" and 44" off bottom of panel and 2' from edge of panel vertically.
  - \* Extra chases installed around doors for ease of wiring. Special chases to be noted on panel drawings.
  - \* Insulated box splines for connection of panels.
  - \* Fasteners to stitch panels together are 1 1/2" BTX screws.
  - \* Includes miscellaneous material to construct panels such as panel screws, SIP Tape for interior seams, & SIP-SEAL Panel Sealant.
  - \* Treated lumber for base plate is included.
  - \* Premium lumber for sill plate, top plate, corners, openings and top trimmed shim plate.
  - \* Laminated panel drawings for jobsite.
- TOTAL: \$31,045.00**

\*\*\* **10 1/4" Extreme Roof Panels -**

- 1800 Approximate square foot of roof panel at specified pitch
  - \* Panels are manufactured of 7/16" Zinc-Borate OSB skins and 19 3/8" closed cell EPS foam (R-41).
  - \* Panels are factory pre-cut for accuracy on state of the art CNC cutting machine.
  - \* Sizes of panels range from 4' x 8' to 8' x 24', custom designed to proposed drawings. (minimal site waste)
  - \* Electrical chases at 2' from edge of panel vertically. Special chases to be noted on panel drawings.
  - \* Insulated box splines or insulated I-joists for connection of panels.
  - \* Fasteners to stitch panels together are 1 1/2" BTX screws unless noted otherwise.(staples or nails by CTR)
  - \* Includes miscellaneous material to construct panels such as panel screws, SIP Tape for interior seams,
  - \* 18" SIP Tape for ridge beam detail. Expandable foam & SIP-SEAL Panel Sealant.
  - \* Lumber for overhang detail, sheeting if applicable and sub-fascia.
  - \* Laminated panel drawings for jobsite.
- TOTAL: \$27,808.00**

\*\*\* **Glu-Lam Beam Package**

- \* Glu-Lam Beam Package according to plan
  - \* Beams are visual grade unless notes otherwise.
- TOTAL: \$8,756.00**

\*\*\* **Truss Floor System**

- \* Floor truss system per drawing
  - \* Includes miscellaneous material to construct floor system such as decking, fasteners, adhesive, hangers,
  - \* lumber for bracing.
- TOTAL: \$16,800.00**

SIPs Package - \$107,047.00  
 Freight and Taxes, if applicable - *not included*  
**Total: \$107,047.00**

**Clarification Notes:**

2 Sausage Pack Applicators included.  
 CONCRETE ANCHOR BOLTS ARE NOT INCLUDED UNLESS SPECIFIED ABOVE.

**SIP Installation Tools**

To assist in the installation of SIPs for your project, the following specialty installation tools are available:

<u>Description</u>	<u>Cost Each</u>	<u>Credit Available *</u>	<u>Recommended</u>
4", 6", 8", 10", 12" Electric Foam Cutter	\$150.00	\$100.00	1 per panel thickness ordered
Wall & Roof Lift Plate w/ 2" SIPTP screws	\$47.50	\$10.00	4 minimum
2" Load Straps with Flat Hooks	\$32.50	\$10.00	3 minimum
Jimmy's Strapjack (Panel Puller kit)	\$450.00	\$200.00	Recommended but optional
Economy Gun for Expandable Foam	\$37.50	non-returnable	1 recommended
RIDGID Nail Gun for 2" Strip Nails	\$300.00	non-returnable	1 recommended
M12 Cordless Sausage Gun w/ 2 batteries	\$300.00	non-returnable	1 recommended
7' Fork Extensions /set	\$575.00	non-returnable	1 set recommended

\* Credit will be issued for tools returned in complete/good working order. Return shipping cost to be paid by customer.

If you have any questions, just give me a call @ 800-977-2635.  
Thanks,

Perry Penske

**THIS IS AN ESTIMATE ONLY.**

- Estimate only includes materials listed above.
- Prices are subject to change 10 days from the above date.
- **TAX, FREIGHT & ENGINEERED STAMP NOT INCLUDED UNLESS SPECIFIED ABOVE.**